GOVERNMENT OF MADRAS. Secrt. II-28—0,006—12-6-53.

Agriculture (C.P.) (1954) Department.

~~Endorsement~~
~~D.O.~~
~~Memorandum~~ Memo.
~~Letter~~ (C.P. Audit)
Rc. No. 5267/54-1

Dated 10 - 2 - 1954.

Passed
Sd/-
Sd/-

192

FURTHER PAPERS.

Department.	Number.	Series.	Date.
Community projects — Santa Kanara — Sanctioned works Executing — Monthly progress report — Dec 1953 — Submitted.			

5267

...F.Pal.23/54.

...ject Executive Office, S...
...lore, ...- 1...January, 1954.

RECEIVED SPECIAL OFFICER
18 JAN 1954
AGRICULTURE DEPARTMENT

...

Sri ...Na...si...,
...ject Executive Officer, ...(J.F.)...ent,
...angalore. ...t St. ..., ...r S.

...ir,

Sub: ...unity Projects - S... - Sanctioned ...or s... - ...ontal progress report for ...ec... ... - S...ri... - ...e - eq...sted.

.....

As the progress report as to the work executed in the Assistant Engineer's ... I request that I may be permitted to submit the progress report for the month of December 1954 by the 3rd-1-54.

Thanking you,

Yours faithfully,

15-1-54

...E/T.S.1.

Agri Ct. Asst.

NRP 25/1/54

20/1/54 21/1/54

Progress Report

Pdl.23/54-B.

6285

ACCOUNTS AND SPECIAL OFFICER
25 JAN 1954
AGRICULTURE DEPARTMENT

Project Executive Office, S.I.
Tanjore, d/- 21st January '54.

From

Sri M.Ramaswamy,
Project Executive Officer,
Tanjore.

To

The Director of Community Projects,
Agriculture (C.I.) Department,
Fort St.George, Madras 9.

.....

Sir,

Sub: Community Projects - Sanctioned - Sanctioned norms - Execution - Control - Progress report - December 1953 - Submitted.

.....

The progress report for the month of December 1953 is submitted herewith.

I am, Sir, Your obedient servant,

[illegible].

22/1/54

1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
Serial No.	Sub Head or Group.	Details of work.	Amount of sanctioned estimate.	Amount of villagers' contribution.	Net amount to be debited to C.F. Accounts.	Designation of Officer who sanctioned the estimate.	No. and date of sanction.	Issue of Progress during the month.	Expenditure incurred this year.	Probable date of completion.	Expenditure to be incurred in the financial
		A. Project Headquarters. B. Agril. Extension. C. Irrigation D. Education. E. Health & Rural Sanitation.									
1.	I. 1)	Sinking of a well in Bodaravalvar.	3,300/-	800/-	2,400/-	D.C.I. Sirs.	C.I. 22-2-58.	Not completed. Completion report not yet submitted.	1164-3-0.	-	952-7-0. (Still not cashed)
2.	I. 2)	Sinking of a well in T.S. No.2/2 of Karnad village.	3,300/-	1058/-	2,242/-	-do-	22-2-58.	Excavation in progress.	-	8/54.	2242/-
3.	I. 3)	Sinking of a well in Kenmere village.	3,000/-	750/-	2,250/-	-do-	22-2-58.	Completion report to be submitted.	211/5/-	8/54	2250/-
4.	I. 4)	Construction of a well in Kundapur village.	2,500/-	550/-	1,950/-	-do-	C.I. 1076 22-2-58.	No progress during the month for want of Collectors permission to enter upon the plot. Work is being resumed.	-	8/54.	1950/-
5.	I. 5)	Sinking of a well in S.No.2/c of Nayavadu village.	3,460/-	835/-	2,595/-	-do-	C.I. 1194 22-2-58.	Work not started as relinquishment application sent to the Collector has not yet been accepted.	-	8/54.	1500/-
6.	I. 6)	Construction of a well in Kolkur village.	2,000/-	500/-	1,500/-	-do-	C.I. 1193 22-2-58.	Work not started as person concerned [illegible]	-	8/54.	1,000/-
7.		Construction of a well	1,900/-	475/-	1,425/-	-do-	C.I. 1197 22-2-58.	-do-	-	8/54.	1,140/-

64

1.	2.	3.	4.	5.		10.	11.	12.	13.
8.I.(c)	Construction of Primary Health Centre at Bajra.	27,200/-	[illegible]	[illegible]		[illegible] 1405	[illegible]	[illegible]	[illegible]
9.I.(9)	Improvement to the existing well at Motekandi	1520/-	380/-	1140/-	-do-	G.O.1594 dtd. 16-6-53.	Work completed. Completion Report awaited.	380/54	-
10.II.(10)	Construction of well in Belvai village.	2600/-	650/-	[illegible]	-do-	G.O.1975 dtd. 21-7-53.	Excavation completed upto 17' only in two rings.	-	/54
11.II.(11)	Construction of well at Bajamoli in Kutch.	2240/-	[illegible]	[illegible]	-do-	[illegible] 1609	Water struck at 15' depth. Work to start soon.		5/54
12.I.(12)	Sinking of well in S.No.1219 of Central Kutch.	[illegible]	[illegible]	[illegible]	-do-	[illegible] 871 [illegible]-53.	Work not started as Contractor has not received sanction [illegible]	-	/54

6702-9-0
1636-14-0
1893-8-0
3258-13-0
21249-9-0
34741-5-0

[illegible]	[illegible]	[illegible]	[illegible]	[illegible]	[illegible]	[illegible] 1709 [illegible]-53.	Work almost complete. Completion report will be submitted shortly.	1,200/-	1/54.
14.I.(2)	[illegible] Sanosara, Dist. [illegible]	250/-	200/-	[illegible]	-do-	[illegible] 769 [illegible]-53.	Work not taken up so far. Contractor submitted to start in [illegible] 27/12/- [illegible]-12-54 [illegible] are awaited.	-	2/54
15.I.(1)	Well [illegible] to the [illegible] Jasdan Dist. Rajkot.	[illegible]	[illegible]	150/-	-do-	[illegible]	Work in progress.	411/-	2/54

1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
16.	I.4)Construction of addl. accomodation to the Ele.School Bajne.								15 Project sent under [illegible] preparation.		5/54.	540/-
17.	I.5)Construction of addl. accomodation to the Ele.School Bajne.							1962	work has been started. 25-7-52.		2/54.	2500/-
18.	I.6)Construction of addl. accomodation to the School, [illegible]							1919	work started. 21-7-1952.		2/54.	1700/-
19.	I.7)Improvement to the Ele.School Bajne.						305/-	Project Executive Officer, S.	Agreement accepted. Work is being started. 1 /53-B 29-11-1952		2/54.	305/-

Abs tract.

1) No.of works completed and omitted from the list. Nil.
2) Total expenditure incurred on the above works. Nil.
3) No.of works in progress during the month. 3
4) Total expenditure incurred on the above 3 above. 1[illegible]-0-0
5) No.of works yet to be taken up. 4.

6. Social Education.

20.	I.7)Construction of a Community Hall at Bajne.					3[illegible]/-	2760/-	2760/-	D.C.P. Madras.	G. .1069 22- -53.	Work not yet started as permission to enter upon the plot has not yet been granted by the Collector.	2[illegible]/54. 2760/-

Abstract:

1) No.of works completed and omitted from this list. ... Nil.
2) Total expenditure incurred on the above works. ... Nil.
3) No.of works in progress during the month. ... Nil.
4) Total expenditure incurred on the above 3 above. ... Nil.
5) No.of works yet to be taken up. ... 1.

7. Communications.

21.	I. 1)Approach road with 2 culverts in [illegible]ada swedra davu.					2950/-	1350/-	1100/-	-do-	.1[illegible]26 22-7-53.	work completed. Completion report being submitted.	920/-

920

1	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
22.	I.2)	Construction of a foot bridge at Eroli.	1200/-	400/-	800/-	I.C.P. Rates.	G.O.242 4-2-53.	Abutments completed. Work will be completed by 31-3-54.	101/8/-	3/54	603/8/-
23.	I.3)	Construction of a foot bridge at Pachanady.	2350/-	800/-	1550/-	-do-	G.O.290 4-2-53.	Work completed. Completion Report is being submitted separately	1126/7/-	-	-
24.	I.4)	Construction of a foot bridge at Vilwa in Someshwar.	1630/-	815/-	815/-	-do-	G.O.294 4-2-53.	Pan.Board has not yet received sanction to incur the expenditure.	-	3/54	815/-
25.	I.5)	Approach road from Subrahmanya to Panchur.	1080/-	470/-	610/-	-do-	G. .460 25-2-53.	Work completed. Completion Report is being submitted separately.	241/-	-	369/-
26.	I.6)	Construction of a foot bridge at Nadur in Kotekar.	1050/-	525/-	525/-	-do-	G. .291 4-2-53.	Pan.Board has not received sanction to incur the expenditure.	-	3/54.	525/-
27.	I.7)	Approach road from Kavur to Derebail.	12900/-	6800/-	6500/-	-do-	G. .589 7-3-53.	4'-0" dia. culvert completed and head wall for the other 4'-0" dia. culvert also completed.	322/7/-	3/54	6177/9/-
28.	I.8)	Construction of a foot bridge in Chitrapur village.	7500/-	1500/-	6000/-	-do-	G. .615 10-3-53.	Work completed except provision of protection to the piles. Completion report to be submitted after this is completed.	5350/3/-	3/54	140/-
29.	I.9)	Construction of a reinforced concrete bridge at Heginakopnal in Padukody.	5000/-	1250/-	3750/-	-do-	G.O.697 18-3-53.	Work completed. Completion report being submitted separately.	3242/4/-	3/54	507/12/-
30.	I.10)	Construction of 6 culverts on Haleangady-Kaikambe Road.	6280/-	-	6280/-	-do-	G. .696 18-3-53.	Work completed. Completion report being submitted separately.	509/4/-	-	1126/-
31.	I.11)	Construction of a foot bridge across Pavanje stream at Kolnad near Haleangady.	11000/-	2500/-	8500/-	-do-	G. .749 20-3-53.	Driving piles completed. Fixing piles in progress.	-	3/54.	8500/-

7.2.8.	4.	5.	6.	7.				11	12.	13.
32.I.12)Construction of a foot bridge at Kinya.	3240/-	1030/-	2130/-	C.P. 3 spans.	1.1.949 6-1-53.	Instructions awaited from the Divisional Engineer, Kalaw, whether work should be taken in hand this season.		709/-	5/54.	1450/-
32.I.13)Construction of culverts on the Kodaung-Kyaukpadaung-Baika road.	1800/-	-	4420/-	-do-	1.1.997 10-1-53.	Work completed. Final bill received from Divisional Engineer, Kalaw, but payment will be submitted after final payment.		20 1/11/-	-	1300/6/-
34.I.14)Construction of a foot bridge at Kenkravadaung.	1440/-	510/-	930/-	-do-	1.1.1169 8-1-53.	Work completed. Cost of payment being submitted after final payment.		760/6/-	-	959/10/-
35.I.15)Construction of a foot bridge at Pyinbettaung (Kalaw village).	700/-	430/-	270/-	-do-	1.1.929 6-1-53.	Stream is full and work is not possible till Feb. 1954.		-	5/54.	500/-
36.I.16)Construction of 3 foot bridge and 3 culverts on Nidodi-Myittha road.	12000/-	9600/-	2400/-	-do-	1.1.1122 5-5-53.	Pan.Board not yet received sanction to incur the expenditure.		-	3/54.	2400/-
37.I.17)Construction of foot bridge at Kyaukpadaung village.	6000/-	1795/-	5175/-	-do-	1.1.1210 6-1-53.	Work held up as Pan. Board has not received sanction to incur the expenditure.		397/8/-	3/54	4947/8/-
38.I.18)Construction of foot bridge in Kalaw.	2270/-	1090/-	2130/-	-do-	1.0.1220 11-1-53.	Stream is full and no work is possible till Feb. 1954.		-	5/54.	1500/-
39.I.19)Approach road with 3 culverts in Kinkyun	1070/-	576/-	500/-	-do-	1.1.1221 6-1-53.	The beneficiary has started collecting metal, but will be completed soon.		-	3/54.	500/-
40.I.20)Construction of culverts between Kanmaukkon and Kalaw.	12500/-	9300/-	1430/-	-do-	1.1.1469 2-3-53.	Four pipe culverts completed.		-	3/54.	1400/-
41.I.21)Construction of one culvert and 2 culverts on Kanbawmyaung road.	3230/-	-	3230/-	-do-	1.1.1122 6-1-53.	2 culverts yet to be completed.		-	3/54.	2300/-
42.I.22)Construction of foot bridge in Kalaw.	1000/-	250/-	750/-	-do-	1.1.1466 2-3-53.	Work started.Collection of metarial in progress.		-	3/54.	750/-
43.I.23)Construction of a foot bridge in Kalaw.	1200/-	240/-	1020/-	-do-	1.1.1464 2-3-53.	Work completed.Final payment to be submitted after completion.		-		940-2-0 (Bill not passed)

1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
44.	I.	24)	Construct[illegible] culverts on the Lotan road in Dzongkhag Punakha.	1200/-		1200/-	D.D.I. dgts.	3.6.1952	Two culverts completed.		2/54.	1200/-
45.	I.	25)	Construction of a bridge and culvert on the Kanjimut Athang road.	12900/-		12900/-	-do-	3.6.1952 4-8-52.	Order not received to take up the construction of the bridges by the Committee Project. Culvert work done but the bridges.		5/54.	4,000/-
46.	I.	26)	Construction of a foot bridge near Sibsaregang temple in Thimphu.	990/-	250/-	740/-	-do-	3.6.1952 10-6-52.	Work is passed till March 54 as there is too much water in the stream.		5/54.	-
47.	I.	27)	Construction of a foot bridge near Bethar in Thokun.	1100/-	97[illegible]/-	995/-	-do-	3.6.1952 10-6-52.	- do-		5/54.	
48.	I.	28)	Construction of cross drainage works on the road from Paro to Thimphu.	24000/-12000/-		12000/-	-do-	6.6.1952 16-6-52.	Bridge work in progress. 2 culverts also in progress.	-	6/54.	12000/-
49.	I.	29)	Construction of a foot bridge at Sarpang in Sarpang.	1140/-	85/-	1055/-	-do-	3.6.1952 14-7-52.	Site marked, work started.	-	/54.	250/-
50.	I.	30)	Construction of a foot bridge at Jamgatta in Jomo.	4000/-	2000/-	2000/-	-do-	3.6.1952 1-7-52.	Collection of materials over. Work is possible only after March 1954 over the stream	-	5/54.	2000/-
51.	I.	31)	Construction of a footbridge at Jaywalakha in Paro-Paro village.	2400/-	1132/-	2267/-	-do-	3.6.1952 1-7-52.	dries up. Collection of materials in progress. Bal. sand not received so far to be put over the present time.	-	5/54.	2000/-
52.	II.	32)	Construction of a foot bridge at Gujisa Nahi in Selvi.	1400/-	350/-	1050/-	-do-	3.6.1952 21-7-52.	Materials collected, work in progress.	-	/54.	1050/-
53.	II.	33)	Construction of a foot bridge at Lutsijoor.	2300/-	575/-	1725/-	-do-	3.6.1952 17-7-52.	Agreement accepted, bridge started.	-	2/54.	1725/-
54.	I.	34)	Construction of a bridge and culverts [illegible] on the Jaba Tawat road.	21100/-	1[illegible]00/-	10500/-	-do-	3.6.1952 2-8-52.	Agreement accepted, work since started.	-	/54.	10500/-

1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
55.I.	35)	Construction of a paved dip and a bridge on the katcha road fro Permule to Manalpet.	12,500/-	-	12,500/-		I.C.P. Madras.	G.O.2960 21-10-53.	Agreement accepted. Work is being started.	-	3/54.	12,500 9-7
56.II.	36)	Construction of 11 culverts on the katcha road from Iruvail to Hosabettu.	17,700/-	8,000/-	9,700/-	-do-		G.O.Ms. 222 dt. C.P.Dept. 20-11-53.	Agency is being fixed up for the work.	-	3/54.	9,700/-
57.II.	37)	Construction of a foot bridge at Heserbail in Belvai village.	1,500/-	375/-	1,125/-		Project Executive Officer.	ed.1727/ 53-B. 24-12-53.	Agency is being fixed up for the work.	-	3/54.	1,125/-

9,124-9-7

Abstract:

1) No. of works completed and omitted from this list. ... 4.

2) Total expenditure incurred on the above works. ... 3,258-13-0

3) No. of works in progress during the month. ... 25.

4) Total expenditure incurred so far on item 3. ... 21,249-9-0.

5) No. of works yet to be taken up. ... 19.

2/3 Hiranmi 22.1.54

PROJECT EXECUTIVE OFFICER, MANGALORE.

22/1/54.

Serial No.	Block No.	Sub Head or Group	Details of work.	Amount of sanctioned estimate.	Amount of villagers' contribution.	Net amount to be debited to C.P.Accounts.	Designation of Officer who sanctioned the estimate.	No.and date of sanction order.	State of progress during the month.	Expenditure incurred so far.	Probable date of completion.	Expenditure to be incurred during the financial year.
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
			A. Project Headquarters. B. Agrl.Extension. C. Irrigation D. Reclamation. E. Health & Rural Sanitation.									
1.	I.	1)	Sinking of a well in Badagayekkar.	3,200/-	800/-	2,400/-	D.C.P. Madras.	G.O.514 28-2-53.	Work completed. Completion Report being submitted.	1164-6-0.	-	952-7-0. (Bill not cashed).
2.	I.	2)	Sinking of a well in R.S. No.8/2 of Karnad village.	3,800/-	1052/-	2,748/-	-do-	G.O.786 23-3-53.	Excavation in progress.	-	3/54.	2748/-
3.	I.	3)	Sinking of a well in Tenkayekkar village.	3,000/-	750/-	2,250/-	-do-	G.O.1080 23-4-53.	Stiening to be started.	214/5/-	3/54	2035/11/-
4.	I.	4)	Construction of a well in Mundkur village.	2,600/-	650/-	1,950/-	-do-	G.O.1076 23-4-53.	No progress during the month for want of Collector's permission to enter upon the plot.			
									Work is being resumed.	-	3/54.	1950/-
5.	I.	5)	Sinking of a well in S.No.2/5 of Nadugodu village.	3,460/-	865/-	2,595/-	-do-	G.O.1184 5-5-53.	Work not started as relinquishment application sent to the Tahsildar has not yet been accepted.	-	5/54.	1500/-
6.	I.	6)	Construction of a well in Kollur village.	2,000/-	500/-	1,500/-	-do-	G.O.1181 7.5.53.	Work not started. Reason explained in my report Ref.Pdl.23/53-B d/- 13-1-54. Work is being started.	-	5/54.	1,000/-
7.	I.	7)	Construction of a well at Aikala Harijan Colony.	1,900/-	475/-	1,425/-	-do-	G.O.1267 14-5-53.	-do-	-	5/54.	1,000/-

1. 2. 3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
8.I.8) Construction of a Primary Health Centre at Bajpe.	27,300/-	13 50/-	13650/-	D.C.P. Madras.	G.O.1405 27-5-53.	Masonry completed. Roofing for dispensary and kitchen completed.	4,444/-	3/54	9,206/-
9.II.9) Improvement to the existing well at Kotekani.	1520/-	38[illegible] -	1140/- 228	-do-	G.O.1594 15-6-53.	Work completed. Completion Report being submitted.	879/14/-	-	
10.II.10) Construction of a well in Belvai village.	2600/-	65[illegible] -	1950/-	-do-	G.O.1975 25-7-53.	Excavation completed upto 17'. Work is in progress.	-	3/54	1950/-
11.III.11) Construction of a well at Bajagoli in Mudar.	2240/-	56[illegible] -	1680/-	-do-	G.O.1999 28-7-53.	Arrangements have been made to start work.	-	5/54	1000/-
12.II.12) Sinking of a well in S.No.121/2 of Buntwal Casba.	3300/-	135[illegible]/-	1950/-	-do-	G.O.2161 13-8-53.	Work not started as Panchayat Board has not received sanction to incur expenditure.	-	5/54.	1000/-

Abstract:

1) No. of works completed and omitted from the list.	...	2.
2) Total expenditure incurred on the above works.	...	1636-14-0.
3) No.of works in progress during the month.	...	6.
4) Total expenditure incurred so far, on item 3.	...	6702-9-0.
5) No. of works yet to be taken up.		6.

Education.

13.I. 1) Construction of addl. accommodation to the Bd.Hr.Ele.School, Mudushedde.	9000/-	6500/-	2500/-	-do-	G.O.1529 8-6-53.	Work almost complete. Completion report will be submitted after final payment.	1482/8/-	1/54.	1017/8/-
14.I.2) Extension to Board Ele. School, Chitrap.	3500/-	2000/-	1500/-	-do-	G.O.1763 4-7-53.	Work not taken up so far. Report submitted to Govt. in Ref.C.No.37/52-B d/- 19-1-54 and orders are awaited.	-	3/54	1,500/-
15.I.3) Addl.accommodation to the Bd.Hr.Ele.School, Badagayedapadavu.	7305/-	5805/-	1500/-	-do-	G.O.1776 6-7-53.	Work in progress.	411/-	3/54	1089/-

1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
16.	II.	4)	Construction of addl. accommodation to the Bd. Hr.Ele.School,Kadandale.	18000/-	15500/-	2500/-	D.C.P. Madras.	G.O.1815 9-7-1953.	Fresh estimate under preparation.	5/54.	
17.	III.	5)	Construction of addl. accommodation to the Bd.Hr. Ele.School, Bailur.	9500/-	7000/-	2500/-	-do-	G.O.1968 25-7-53.	Work has been started.	3/54.	2500
18.	I.	6)	Construction of addl. accommodation to the Hr.Ele. School, Harekala.	3666/-	2166/-	1500/-	-do-	G.O.1919 21-7-1953.	Work started.	3/54.	1500/-
19.	III.	7)	Improvement to the Board Ele.School, Nandalike.	385/-	-	385/-	Project Executive Officer, S.K.	Proceedings 1554/53-B 28-11-1953.	Agreement accepted. Work is being started.	3/54.	385/-

Abstract.

1) No.of works completed and omitted from the list	Nil.
2) Total expenditure incurred on the above works.	Nil.
3) No.of works in progress during the month.	3.
4) Total expenditure incurred so far on item 3 above.	1893-8-0.
5) No.of works yet to be taken up.	4.

G. Social Education.

20.	I.	1)	Construction of a Community Hall at Bajpe.	5520/-	2760/-	2760/-	D.C.P. Madras.	G.O.1069 23-4-53.	Work not yet started as permission to enter upon the plot has not yet been granted by the Collector.	3/54.	2760/-

Abstract:

1)No.of works completed and omitted from this list. ...	Nil.
2)Total expenditure incurred on the above works. ...	Nil.
3)No.of works in progress during the month. ...	Nil.
4)Total expenditure incurred so far on item 3 above. ...	Nil.
5)No.of works yet to be taken up. ...	1.

H.Communications.

21.	I.	1)	Approach road with 2 culverts in Badagayedapadavu.	2950/-	1850/-	1100/-	-do-	G.O.226 28-1-53.	Work completed. Completion report being submitted.	920/-	

1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
22.	I.	2)	Construction of a foot bridge at Maroli.	1200/-	400/-	800/-	D.C.P. Madras.	G.O.242 4-2-53.	Abutments completed. Work will be completed by 31-3-54.	1918/-	3/54	608/8/-
23.	I.	3)	Construction of a foot bridge at Pachanady.	2350/-	800/-	1550/-	-do-	G.O.290 4-2-53.	Work completed. Completion Report is being submitted separately.	1126/7/-	-	-
24.	I.	4)	Construction of a foot bridge at Kolya in Someshwar.	1630/-	815/-	815/-	-do-	G.O.294 4-2-53.	Pan.Board has not yet received sanction to incur the expenditure.	-	3/54	815/-
25.	I.	5)	Approach road from Surathkal to Munchur.	1080/-	470/-	610/-	-do-	G.O.460 25-2-53.	Work completed. Completion Report is being submitted separately.	241/-	-	369/-
26.	I.	6)	Construction of a foot bridge at Madur in Kotekar.	1050/-	525/-	525/-	-do-	G.O.291 4-2-53.	Pan.Board has not received sanction to incur the expenditure.	-	3/54.	525/-
27.	I.	7)	Forming a road from Kavur to Derbbail.	13300/-	6800/-	6500/-	-do-	G.O.589 7-3-53.	3'-0" dia. culvert completed and head wall for the other 3'-0" dia. culvert also completed.	322/7/-	3/54	6177/9/-
28.	I.	8)	Construction of a foot bridge in Chitrap village.	7500/-	1500/-	6000/-	-do-	G.O.615 10-3-53.	Work completed except provision of protection to the piles. Completion report to be submitted after this is completed.	5350/6/-	3/54	140/-
29.	I.	9)	Construction of a reinforced concrete bridge at Meginakoppal in Padukody.	[illegible]	1250/-	3750/-	-do-	G.O.697 18-3-53.	Work completed. Completion Report being submitted separately.	3242/4/-	2/54	507/12/-
30.	I.	10)	Construction of 6 cu[illegible] Haleangady Lakshikere [illegible]	-		6280/-	-do-	G.O.696 18-3-53.	Work completed. Completion Report being submitted separately.	5094/-	-	1186/-
31.	I.	11)	Construction of [illegible] across Pavanje [illegible] Koluvail near [illegible]	[illegible]/-	2500/-	8500/-	-do-	G.O.749 20-3-53.	Driving piles completed. Fixing piles in progress.	-	3/54.	8500/-

1.2.3.	4.	5.	6.	7.	8.	9.	10.	11	12.	13.
32.I.12)	Construction of a foot bridge at Kinya.	3240/-	1080/-	2160/-	D.C.P. Madras.	G.O.949 7-4-53.	Abutments completed.Further work held up due to water in the stream.	702/-	5/54.	1458/-
33.I.13)	Construction of culverts on the Kadangal Kudumbur Road in Baikampady.	4420/-	-	4420/-	-do-	G.O.997 10-4-53	Work completed.Final bill received for payment.Completion Report will be submitted after final payment.	3091/11/-	-	1388/5/-
34.I.14)	Construction of a foot bridge at Tenkayedapadavu.	1440/-	480/-	960/-	-do-	G.O.1169 2-5-53.	Work completed.Completion Report being submitted after final payment.	700/6/-	-	259/10/-
35.I.15)	Construction of a foot bridge at Padubettu in Thokur village.	1300/-	430/-	870/-	-do-	G.O.929 6-4-53.	Stream is full and work is not possible till Feb. 1954.	-	5/54.	500/-
36.I.16)	Katcha road from Yekkar to Niddodi with 7 culverts.	12000/-	9600/-	2400/-	-do-	G.O.1183 5-5-53.	Pan.Board not yet received sanction to incur the expenditure.	-	3/54.	2400/-
37.I.17)	Construction of a foot bridge at Padukody Ulya in Padukody village.	6900/-	1725/-	5175/-	-do-	G.O.1210 9-5-53.	Work held up as Pan.Board has not received sanction to incur the expenditure.	327/8/-	3/54	4847/8/-
38.II.18)	Construction of a foot bridge in Arla.	3270/-	1090/-	2130/-	-do-	G.O.1230 11-5-53.	Stream is full and no work is possible till Feb. 1954.	-	5/54.	1500/-
39.I.19)	Approach road with 2 culverts in Mundkur.	1076/-	576/-	500/-	-do-	G.O.1381 25-5-53.	The beneficiary has started collecting materials. Work will be completed soon.	-	3/54.	500/-
40.II.20)	Construction of culverts on Navur Sarpady Road.	16501/-	2300/-	14201/-	-do-	G.O.1463 2-6-53.	5 Nos.of culverts completed.	-	3/54.	14201/-
41.I.21)	Construction of one culvert and 7 pipe culverts on Ganjimut Muthur Road.	3280/-	-	3280/-	-do-	G.O.1482 3-6-53.	3 culvert works completed.	-	3/54.	3280/-
42.I.22)	Construction of a foot bridge in Kalavar.	1000/-	250/-	750/-	-do-	G.O.1466 2-6-53.	Work started.Collection of materials in progress.	-	3/54.	750/-
43.I.23)	Construction of a foot bridge in Kankanady.	1360/-	340/-	1020/-	-do-	G.O.1464 2-6-53.	Work completed.Final payment made. Completion report being submitted separately.	-	-	949-2-0. (Bill not cashed)

1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
44.	I.	24)	Construction of 3 pipe culverts on the katcha road in Tenkayedapadavu.	1300/-		1300/-	D.C.P. Madras.	G.O.1542 9-6-1953.	Two culverts completed.		2/54.	1300/-
45.	I.	25)	Construction of a bridge and culvert on the Ganjimut Muthur Road.	13200/-		13200/-	-do-	G.O.1493 4-6-53.	Orders just received to take up the work of the bridge by the Com unity Project. Culvert work done by the Highways.		5/54.	4,000/-
46.	I.	26)	Construction of a foot bridge near Subramanya Temple in Thokur.	990/-	250/-	740/-	-do-	G.O.1637 19-6-53.	No wor is possible till March '54 as there is too much water in the stream.		5/54.	-
47.	I.	27)	Construction of a foot bridge at Kamblabettu in Thokur.	1100/-	275/-	825/-	-do-	G.O.1636 19-6-53.	-do-		5/54.	
48.	III.	28)	Construction of cross drainage works on the road from Belvai to Kanthavar.	24392/-	12200/-	12192/-	-do-	G.O.1607 16-6-53.	Bridge work in good progress. 2 culverts also in progress.	-	3/54.	12192/-
49.	III.	29)	Construction of a foot bridge at Madku in Belmon.	1140/-	285/-	855/-	-do-	G.O.1852 14-7-53.	Site marked. Work started.	-	3/54.	855/-
50.	I.	30)	Construction of a foot bridge at Dasakatta in Inna.	4060/-	2030/-	2030/-	-do-	G.O.1851 14-7-53.	Collection of materials over. Work is possible only after March 1954 when the stream dries up.	-	5/54.	2030/-
51.	I.	31)	Construction of a footbridge at Melayekkar in Tenkayekkar village.	3400/-	1133/-	2267/-	-do-	G.O.1853 14-7-53.	Collection of materials in progress. Pan. Board not received sanction to incur the expenditure.	-	3/54.	2267/
52.	II.	32)	Construction of a foot bridge at Gujjaragundi in Belvai.	1400/-	350/-	1050/-	-do-	G.O.1997 28-7-53.	Materials collected. Work in progress.	-	3/54.	1050/-
53.	II.	33)	Construction of a foot bridge at Kuthloor.	2300/-	575/-	1725/-	-do-	G.O.2143 17-8-53.	Agreement accepted. Work is bein started.	-	3/54.	1725/-
54.	III.	34)	Construction of a bridge and culverts on the Sanur Irvathur Road.	21100/-	10150/-	10950/-	-do-	G.O.2360 3-9-53.	Agreement accepted. Work since started.	-	3/54.	10950/-

5267 Agri (C.P. Audit) Dept.

Memo: No. 6285-Agri (C.P. Audit)/54-1 Dt/ 10-2-54

Sub:- C.P.s - South Kanara Area - Sanctioned works - Progress report for December '53.

Ref:- From the P.E.O., Mangalore, No. Pdl. 23/54-B. Dt/ 21-1-54.

It is observed from the progress report for December '53, that in respect of item 16, Construction of additional accommodation to the Board Higher Elementary School at Kadandale, the same remark that "fresh estimate under preparation" is repeated as in the reports of previous months. The P.E.O. is requested to expedite the fresh estimate for this work.

2. The work of constructing additional accommodation to the Govt Fisheries School at Hejmadykodi, sanctioned in G.O.Ms. No. 252-Agri (C.P.) dated 2.12.53 does not find a place in the report. This may included in the next report and details furnished.

3. The P.E.O. is also requested to submit completion reports on works reported as "completed."

4. It is observed that the report does not indicate satisfactory progress. Adequate powers have been delegated and yet things are not moving quickly. The

Mangalore.
South Kanara Dist.)

5267 Agri (C.P. Audit) Dept.

Memo: No. 6285-Agri (C.P. Audit)/54-1 Dt/10-2-54

Sub:- C.P.S.- South Kanara Area- Execution - Sanctioned works- Progress report for December '53.

11. Issue
10.2.54

Ref:- From the P.E.O., Mangalore, No. Pdl. 23/54-B. Dt/21-1-54.

It is observed from the progress report for December '53, that in respect of item 16, Construction of additional accommodation to the Board Higher Elementary School at Kadandale, the same remark that "fresh estimate under preparation" is repeated as in the reports of previous months. The P.E.O. is requested to expedite the fresh estimate for this work.

2. The work of constructing additional accommodation to the Govt Fisheries School at Hejmadykodi, sanctioned vide G.O.Ms. No. 252-Agri (C.P.) dated 2.12.53 does not find a place in the report. This may included in the next report and details furnished.

3. The P.E.O. is also requested to submit completion reports on works reported as "completed".

4. It is observed that this report does not indicate satisfactory progress. Adequate powers have been delegated and yet things are not moving quickly. The

To,
The P.E.O., Mangalore.
(South Kanara Distt)

P.E.O. is requested to ~~exercise~~ ~~supervise~~ and see that a satisfactory account is given to Engineering personnel

G
102/54 — 10/54

Agri (C.P. Audit) Deptt.

[C.No. ~~6285/54~~ 5267 Sub:- C.P.S. – South Kanara Area – Sanctioned works – Execution – Progress report for December '53.

Ref:- From the P.E.O., Mangalore, No. Pdl. 23/54-B.M/21-1-54.

Please see the letter from the P.E.O., Mangalore at p:1/C.f, and the progress report on works for December '53 enclosed therewith.

Wells :- Of the 13 works so far sanctioned, 4 works have been completed, 7 works are in various stages of progress and only 2 works are not started. Even in the case of these two works, ~~not started~~, the P.E.O. has taken steps ~~to obtain~~ by addressing the concerned authorities to expedite action for the relinquishment of pata land required for the work in one case and for the early sanction of expenditure by the Panchayat Board in the other. During the month, one more work has been completed.

Primary Health Centre at Bajpe :- The total expenditure till end of December '53 as compared with that till end of November 53, shows progress of work to a value of Rs 2993/-.

Education :- There has not been much progress in respect of the school at Chitrapur (item 14), which is one of the 4 works not taken up so far, ~~No Proposal received~~ orders are under issue regarding payment for work and it may be expected to start soon. As regards the School of Kadandale (item No. 16) the same remark that "fresh estimate under preparation", as noted in the two previous reports is repeated. The P.E.O. may be asked to expedite the submission of the fresh estimate.

A

The work of constructing additional accommodation to the Govt Fisheries School at Hejmadykodi sanctioned in G.O.Ms.No. 252-Agri(C.P.) d/2-12-53, does not find a place in the report. The omission may be pointed

B.

out to the P.E.O., for the inclusion of the work in the next report.

Communications : (Approach roads, foot-bridges & Culverts)

Out of 141 works sanctioned so far, 12 works have been Completed and Completion reports in respect of works completed are accepted in respect of works. For the balance of works, Completion reports are due from the P.E.O., & the same may be awaited. Only 12 works are not yet taken up either owing to presence of water-standing (till Feb '54) making works impossible or Panchayat Boards not having received sanction yet to incur expenditure. The P.E.O., is reminding the authorities concerned to expedite sanctions applied for. Compared with the total expenditure til end of November '53 (i.e. Rs 21659/) the progress during December '53, shows work done to an extent of Rs 2849/-

A draft memo: has submitted for approval drawing the P.E.O.'s attention to the points at A/ & B/ in p:1 ante. After issue the papers may be lodged.

6-2-54.

The progress during the month is not Satisfactory. Inspite of delegation of powers things do not move quick. The P.E.O. may be told of this and ask to gurge up.

10.2.54

10/2/54

Issued as Memo. 5267 Agn(CP. Audit)/54-18 10.2.54